

BUILDING PROGRESS East Building: The roof has been practically completed on the area over the south one story section. The brick layers have completed the walls up to ceiling height in this section also. The roofers have put on some roofing felt over the west one story section. All glass blocks have been placed in this section with the exception of a fraction of a row of about 12 blocks.

The glaziers have put in window panes in much of the lower sections of the entire East Building. The metal decking has been completely installed on the two story section and will be ready for the placing of felt. The masons have done a lot of brick and block work on the top floor.

Pipe Tunnel: The pipe tunnel pouring has extended the pipe tunnel to the west side of the main part of the West Building.

West Building: The contractors have been held up in the cement pouring for the second floor because of shortage of steel reinforcing. We have been advised that the steel is expected this week. However, the carpenters have gone ahead with form building. Much of the form lumber has been removed from the first floor.

FRIDAY'S PROGRESS MEETING: The meeting was called to order at 2:00 o'clock by Mr. Carl Rudine, representative of the Roger Allen Associates. Those present were Mr. Grant Smith and Mr. William Knapp, representing the Muskegon Construction Company, Mr. Harry Knight representing the Electric Construction and Machinery Company, Mr. Vern Holgate representing the Distel Heating Company and Mr. R. E. Pattullo and Mr. Lowell H. DeMoss representing President Brophy.

It was reported at the meeting that the terazzo flooring men will begin during the week of September 10th. Shipment of doors is expected within a few days.

Electricians report they will get the electric hookup to the boiler motors this next Monday. The plumbers report they will work next Monday, Tuesday and Wednesday to complete the steam fittings so that the Alumni Building may be heated. The painters and caulkers will be here within a few days.