

BUILDING PROGRESS. East Building: During the past week the painters have been painting on the outside of the East Building when the weather was favorable; other days they have been doing inside painting. The base coat for the terrazzo has been laid on the second floor. The aluminum doors have been installed at the south end of the one-story section and also those at the north and south ends of corridor 102 which connects the Alumni Building and the East Building. Metal doors were installed and glazed in the classrooms in the south one-story section. Thermostats have been installed in both one-story sections. Cabinets have been installed in the rooms of south one-story section.

West Building: Much steel for roofs has been placed in position. Concrete columns and beams have been poured for the roof. Brick work is progressing rapidly. The electricians and plumbers are keeping pace with the general contractor.

COLLEGE AGREEMENT CONFERENCE. Mr. Allen Puterbaugh, Dean of the College Preparatory Department, attended the College Agreement Schools Conference at Oak Grove Resort, near Gaylord, Saturday and Sunday. Purpose of the conference was to consider and evaluate progress made in liberalizing Michigan's secondary-school program designed to permit high-school graduates to enter college without rigidly following the major and minor sequences traditionally required for college entrance.