

BUILDING PROGRESS: East Building: The hallway in the south one-story section has been poured and the first polishing has been completed. The hallway in the west one-story section has had the first course poured, parting strips inserted and much of the second course has been poured along the side. The second course has been poured in the hallway between the west one-story part and the Alumni Building.

The ceiling metal suspensions have been installed ~~to~~ two-thirds of the north and south lower hallway. The stone window sills have been received. They have been installed in one room. All room walls have been laid excepting one wall in the ladies' rest room upstairs.

Three rooms in the west one-story part have been painted the final coat, two rooms have the first coat on, and five of the rooms in the south one-story part have been "finish" painted.

All of the metal doors for the East Building classrooms have been received. All of the glass has been installed in the windows with the exception of a few panes in the top floor and where the elevator is.

The electricians have installed the light fixtures in three rooms. The plumbers report that all the uni-vents have been installed in the East Building. About 50 feet of sidewalk was laid from the west entrance to the west one-story part of the East Building.

West Building: The wall work in the music wing has been completed with the exception of the opening in the west side for wheelbarrows. The wall work for the connecting wing of the West Building has been completed. The wall work for the north side of the first floor of the connecting wing has been started and in several places is completed to the desired height, ready for window frames.

The floor for the first floor has been poured in the connecting wing. The roof for the third floor of the north-and-south portion has been started. Much of the conduit has been installed. Steel has been received and ready to place and the brick tile has started to be inserted. The pipe line which is being installed by the city has been extended from the south side of the power house to the west end of the second barracks. The one-inch line has been extended from this line to the connecting lines of Barracks 1 and 2.

GREETINGS FROM ISRAEL. Today we received greetings to staff and students from three former students who are now in Israel: Shalom Katzprowsky, Alex Aizenberg, and Gregori Wolosow, all three of whom are Ferris graduates in Pharmacy. In a letter written to me by Gregori Wolosow, he reports conditions in Israel as very difficult but challenging and hopeful if world war can be avoided. Gregori expects to return next year to Canada and Switzerland for graduate work, and while in Canada hopes to return to Ferris Institute for a visit.