

BUILDING PROGRESS REPORT. Progress report meeting was held in the office at the job site 1 P.M. Wednesday, September 19, 1951.

Those present were: For the Institution, Messrs. Pattullo and DeMoss; Project Engineer, Mr. Becker; For the Muskegon Construction Co., Messrs. Smith and Knapp; for the Distel Heating Company, Mr. Holgate; For the Electric Construction Company, Messrs. Brabon and Knight; For the Architect, Messrs. Allen and Long; and for the Building Division, Mr. Wangeman.

Status of job as a whole discussed and found satisfactory. Mr. Wangeman congratulated Mr. Grant Smith, representing the Muskegon Construction Company, general contractors, for the fast and efficient progress of the job.

General Construction: The East wing is under roof; interior decorating has started in six classrooms in one-story rear section of this wing that is planned to be put into use first. Concrete forming second floor slab being poured on West wing. It seems certain that the whole project will be under roof and in excellent shape to operate as a winter job before serious cold weather arrives.

Plumbing & Heating: Distel Heating Company is completing the water supply line to the East Wing and working on steam hook-up for the Alumni Building. Practically ready for heat in East Wing.

Electrical Work: Electrical Contractor cannot get service to six classrooms we wish to use until cable arrives. This should be very soon. There was a discussion of flood lighting and exterior lighting of the building, both wings. Contractor is to leave sleeves for future conduit and is to give us a quotation on installing conduit (no wire) in new structure where necessary to permit later installation of exterior lights.

The next Progress Meeting will be held on Wednesday, October 17th, 1951, at 1 P.M. at site.